

JTL SOFTWARE VARIATIONS		LCNB
VERSION	DESCRIPTION	DATE
v0.00.0	Original issue	Mar 94
v0.00.1	Lighting override alarm removed. Item 104 put onto communications	Jul 94
v0.00.2	Option to invert lighting relay output added on item 118. Defrost operation changed to ensure that defrost is entered even if termination temperature has been reached before the defrost occurs. Under these conditions a defrost duration of 0 minutes is indicated. Lighting control modified to allow network commands to be implemented during defrost.	Oct 94
v0.00.3	For 30 minutes after power up (hardware restart) the suction initiated defrost sequence is modified. Until the suction temperature has fallen to 5 degrees below the initiated temperature, a suction initiated defrost is inhibited.	Nov 94