

<b>JTL FIRMWARE VARIATIONS</b>		<b>LCDC</b>
<b>VERSION</b>	<b>DESCRIPTION</b>	<b>DATE</b>
v0.00.0	Original issue.	Mar 94
v0.00.1	Lighting override alarm removed. Option to invert lighting relay output added on item 118. Defrost operation changed to ensure that defrost is entered even if termination temperature has been reached before the defrost occurs. Under these conditions a defrost duration of 0 minutes is indicated. Lighting control modified to allow network commands to be implemented during defrost.	Oct 94
v0.00.2	High temperature alarm averaging period operation amended. Liquid solenoid operation changed to ensure valve open/closed correctly during forced maintenance operations. Mk2 printed circuit board build option added.	Aug 2005
v0.00.3	Factory test functions added. Latest library code supported including broadcasting. No functional changes.	Oct 2005
v0.00.4	Communications standard 2. Universal value and setpoint error corrected.	Jan 2008