

JTL FIRMWARE VARIATIONS		LACE
VERSION	DESCRIPTION	DATE
v0.00.0	Production issue.	Mar 2004
v0.00.1	Man trapped alarm added. Input 2 selection function added on item 138. Input 2 status moved from item 71 to 139. Defrost recovery operation corrected. Invert plant alarm input, Item 66, added. Was missing from v0.00.0 Plant alarm input operation corrected.	Dec 2004
v0.00.2	Coldroom temperature alarm strategy changed to work on air off and pipe sensors as necessary when sensor faulty. Alarm strategy now follows control strategy. Coldroom temperature now displayed on item 20 separately from air on temperature on item 21.	Apr 2005
v0.00.3	The since start of defrost added on item 224. Defrost coordination present timer operation corrected. Exclude from optimisation error corrected. Theoretical potential lockup prevented when network defrost command occurs during defrost recovery. Forced defrost requirement now handled as standard defrost requirement. Site absolute humidity added on item 224. Start of time now 1 st Jan 2004.	Nov 2007